# COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO DRAIN AT 1ST MAIN HAVNOOR LAYOUT BAGALAGUNTE IN WARD NO.14

3. Head of Account which is Chargeable : PC-B173

4. Entrustment Order No. & Dt. : EE1DD/20/17-18 dt. 7.4.2017

5. Name of Contractor : SRI.K.JAGADISH

6a. Time stipulated for completion of work : 90 days

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 5622
Page No. 5621 to 5628/2

1. Check measurement of the Asst. : M.B.No. 5622
Page No. 5621 to 5628

9. Name of the Office / Official In charge of the work : AEE: T. Dasarahalli Sub Division

10. a) Asst. Eng/ Junior Eng. : D.S. [illegible]

b) Asst. Exe. Engineer : [illegible]

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFFERENCE | |
|---|---|---|---|
| | | Excess | Savings |
| 20.00 | 1738625.00 | — | 26375.00 |

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER
T.DASARAHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 2
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57